Name of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
	Pre measurement recorded on: - 29/07/2022								
1	Earth work excavation by manual means in hard soil involving an average horizontal throw up to 2 mtrs and an average lift up to 0.50 mtrs ,excavated surface levelled & sides neatly dressed , the disposed earth to be levelled after breaking of clods complete as per specifications.								Sqm
	Soundarya layout(Balaji layout)								
	12th cross from 1st main Soundarya								
		1	30.00	6.50	5.60	6.05	0.15	27.23	
		1	30.00	5.60	5.80	5.70	0.15	25.65	
		1	30.00	5.80	6.10	5.95	0.15	26.78	
		1	14.60	6.10	6.10	6.10	0.15	13.36	
	3rd cross from 12th cross						0.15	0.00	
		1	30.00	6.40	5.30	5.85	0.15	26.33	
		1	30.00	5.30	5.50	5.40	0.15	24.30	
		1	30.00	5.50	5.70	5.60	0.15	25.20	
		1	30.00	5.70	5.70	5.70	0.15	25.65	
		1	30.00	5.70	6.50	6.10	0.15	27.45	
		1	30.00	6.50	5.70	6.10	0.15	27.45	
		1	30.00	5.70	5.70	5.70	0.15	25.65	
		1	30.00	5.70	6.10	5.90	0.15	26.55	
		1	15.00	6.10	5.60	5.85	0.15	13.16	
		1	15.00	5.60	4.30	4.95	0.15	11.14	
	1St cross from 3rd cross						0.15	0.00	
		1	15.00	6.20	6.10	6.15	0.15	13.84	
		1	11.00	6.10	6.10	6.10	0.15	10.07	
	14th cross from 3rd cross						0.15	0.00	
	LHS	1	30.00	1.00	1.00	1.00	0.15	4.50	
		1	30.00	1.00	1.00	1.00	0.15	4.50	
		1	30.00	1.00	1.00	1.00	0.15	4.50	
		1	8.70	1.00	1.00	1.00	0.15	1.31	
	RHS	1	30.00	2.50	2.50	2.50	0.15	11.25	
		1	30.00	2.50	2.50	2.50	0.15	11.25	
		1	30.00	2.50	2.50	2.50	0.15	11.25	
		1	8.70	2.50	2.50	2.50	0.15	3.26	
	1st cross from 12th cross								
		1	30.00	6.50	6.10	6.30	0.15	28.35	
		1	30.00	6.10	6.10	6.10	0.15	27.45	
		1	30.00	6.10	6.40	6.25	0.15	28.13	
				Road gap					
		1	15.00	5.80	5.10	5.45	0.15	12.26	
		1	15.00	5.00	6.10	5.55	0.15	12.49	
		1	12.00	5.40	5.10	5.25	0.15	9.45	
		1	15.00	4.20	4.40	4.30	0.15	9.68	

A.E.E.
TDSD

		1	10.00	4.40	4.10	4.25	0.15	6.38	
Desilting of Drain									
12th cross from 1st main Soundarya layout									
		2	30.00	0.45	0.45	0.45	0.25	6.75	
		2	30.00	0.45	0.45	0.45	0.25	6.75	
		2	30.00	0.45	0.45	0.45	0.25	6.75	
		2	14.60	0.45	0.45	0.45	0.25	3.29	
3rd cross from 12th cross				0.45	0.45				
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	15.00	0.45	0.45	0.45	0.20	2.70	
		2	15.00	0.45	0.45	0.45	0.20	2.70	
14th cross from 3rd cross									
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	8.70	0.45	0.45	0.45	0.20	1.57	
1st cross from 12th cross									
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	30.00	0.45	0.45	0.45	0.20	5.40	
		2	Road gap				0.20		
		2	15.00	0.45	0.45	0.45	0.20	2.70	
		2	15.00	0.45	0.45	0.45	0.20	2.70	
		2	12.00	0.45	0.45	0.45	0.20	2.16	
		2	15.00	0.45	0.45	0.45	0.20	2.70	
		2	10.00	0.45	0.45	0.45	0.20	1.80	
							Total Quantity	653.94	Cum
							Payable Quantity	642.35	Cum

A.E.E.
T D S D

27/06/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

27/06/22 to 05/07/22

Assistant Executive Engineer
Town Planning Division
BBMP Bangalore

27/06/22

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Name of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Pre measurement recorded on: 29/07/2022

Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
2	KSRRB 300-Compaction. KSRRB-58 Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour,HOM of machinery complete as per specifications MORTH /Chapter 3								Sqm
	Soundarya layout(Balaji layout)								
	12th cross from 1st main Soundarya layout								
		1	30.00	6.40	5.60	6.00		~~0.00~~	180.00
		1	30.00	5.60	5.80	5.70		~~0.00~~	171.00
		1	30.00	5.80	6.10	5.95		~~0.00~~	178.50
		1	14.60	6.10	6.10	6.10		~~0.00~~	89.06
	3rd cross from 12th cross								
		1	30.00	6.40	5.30	5.85		175.50	
		1	30.00	5.30	5.50	5.40		162.00	
		1	30.00	5.50	5.70	5.60		168.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.50	6.10		183.00	
		1	30.00	6.50	5.70	6.10		183.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.10	5.90		177.00	
		1	15.00	6.10	5.60	5.85		87.75	
		1	15.00	5.60	4.30	4.95		74.25	
							Total Quantity	1552.50	Sqm
							Payable Quantity	809.25	Sqm

05/07/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
Dasarahalli Subdivision
BBMP Bangalore

A.E.E.
T D S D

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

f work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

measurement recorded on: 29/07/2022

Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
RRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting shed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre ing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to , laying in uniform layers with paver in sub-base/base course on well prepared surface and npacting with vibratory roller to achieve the desired density complete as per specifications. MORTH cification No. 406 (P.No.155 I.No.20.18)								
Soundarya layout(Balaji layout)								
12th cross from 1st main Soundarya								
	1	30.00	6.40	5.60	6.00	0.15	27.00	
	1	30.00	5.60	5.80	5.70	0.15	25.65	
	1	30.00	5.80	6.10	5.95	0.15	26.78	
	1	14.60	6.10	6.10	6.10	0.15	13.36	
3rd cross from 12th cross								
	1	30.00	6.40	5.30	5.85	0.15	26.33	
	1	30.00	5.30	5.50	5.40	0.15	24.30	
	1	30.00	5.50	5.70	5.60	0.15	25.20	
	1	30.00	5.70	5.70	5.70	0.15	25.65	
	1	30.00	5.70	6.50	6.10	0.15	27.45	
	1	30.00	6.50	5.70	6.10	0.15	27.45	
	1	30.00	5.70	5.70	5.70	0.15	25.65	
	1	30.00	5.70	6.10	5.90	0.15	26.55	
1St cross from 3rd cross								
	1	15.00	6.20	6.10	6.15	0.15	13.84	
	1	11.00	6.10	6.10	6.10	0.15	10.07	
14th cross from 3rd cross								
LHS	1	30.00	1.00	1.00	1.00	0.15	4.50	
	1	30.00	1.00	1.00	1.00	0.15	4.50	
	1	30.00	1.00	1.00	1.00	0.15	4.50	
	1	8.70	1.00	1.00	1.00	0.15	1.31	
RHS	1	30.00	2.50	2.50	2.50	0.15	11.25	
	1	30.00	2.50	2.50	2.50	0.15	11.25	
	1	30.00	2.50	2.50	2.50	0.15	11.25	
	1	8.70	2.50	2.50	2.50	0.15	3.26	
1st cross from 12th cross								
	1	30.00	6.50	6.10	6.30	0.15	28.35	
	1	30.00	6.10	6.10	6.10	0.15	27.45	
	1	30.00	6.10	6.40	6.25	0.15	28.13	
		Road gap						
	1	15.00	5.80	5.10	5.45	0.15	12.26	

A.E.E.
TDSD

1	15.00	5.00	6.10	5.55	0.15	12.49	
1	12.00	5.40	5.10	5.25	0.15	9.45	
1	15.00	4.20	4.40	4.30	0.15	9.68	
1	10.00	4.40	4.10	4.25	0.15	6.38	
					Total Quantity	511.25	cum
					Payable Quantity	494.04	cum

A.E.E.
T.D.S.D

05/07/22
to
07/07/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
Dasarahalli Sub division
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Name of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Pre measurement recorded on: 29/07/22

Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
4	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.Clause 502 of MORTH V revision								Sqm
	Soundarya layout(Balaji layout)								
	12th cross from 1st main Soundarya								
		1	30.00	6.40	5.60	6.00		180.00	
		1	30.00	5.60	5.80	5.70		171.00	
		1	30.00	5.80	6.10	5.95		178.50	
		1	14.60	6.10	6.10	6.10		89.06	
	3rd cross from 12th cross								
		1	30.00	6.40	5.30	5.85		175.50	
		1	30.00	5.30	5.50	5.40		162.00	
		1	30.00	5.50	5.70	5.60		168.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.50	6.10		183.00	
		1	30.00	6.50	5.70	6.10		183.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.10	5.90		177.00	
		1	15.00	6.10	5.60	5.85		87.75	
		1	15.00	5.60	4.30	4.95		74.25	
	1St cross from 3rd cross								
		1	15.00	6.20	6.10	6.15		92.25	
		1	11.00	6.10	6.10	6.10		67.10	
	14th cross from 3rd cross								
	LHS	1	30.00	1.00	1.00	1.00		30.00	
		1	30.00	1.00	1.00	1.00		30.00	
		1	30.00	1.00	1.00	1.00		30.00	
		1	8.70	1.00	1.00	1.00		8.70	
	RHS	1	30.00	2.50	2.50	2.50		75.00	
		1	30.00	2.50	2.50	2.50		75.00	
		1	30.00	2.50	2.50	2.50		75.00	
		1	8.70	2.50	2.50	2.50		21.75	
	1st cross from 12th cross								
		1	30.00	6.60	6.10	6.35		190.50	
		1	30.00	6.10	6.10	6.10		183.00	
		1	30.00	6.10	6.40	6.25		187.50	
			Road gap						
		1	15.00	5.90	5.10	5.50		82.50	

A.E.E.
D S D

	1	15.00	5.00	6.10	5.55		83.25	
	1	12.00	5.40	5.10	5.25		63.00	
	1	15.00	4.20	4.40	4.30		64.50	
	1	10.00	4.40	4.10	4.25		42.50	
						Total Quantity	3572.61	Sqm
						Payable Quantity	**3293.57**	Sqm

A.E.E. T D S D

18/07/22 to 21/07/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
Bangalore Division
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Name of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Pre measurement recorded on: 29/07/22

Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
5	Cleaning the existing black topped surface with brooms ,soft brushes and finally dusting with old gunny baga and / or compressed air to resceive bituminous treatment including cost of all material, labour, HOM of machineries complete as per specifications								Sqm
	Soundarya layout(Balaji layout)								
	12th cross from 1st main Soundarya								
		1	30.00	6.50	5.60	6.05		181.50	
		1	30.00	5.60	5.80	5.70		171.00	
		1	30.00	5.80	6.10	5.95		178.50	
		1	14.60	6.10	6.10	6.10		89.06	
	3rd cross from 12th cross								
	Approach	1	3.00	7.30	6.50	6.90		20.70	
		1	30.00	6.40	5.30	5.85		175.50	
		1	30.00	5.30	5.50	5.40		162.00	
		1	30.00	5.50	5.70	5.60		168.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.50	6.10		183.00	
		1	30.00	6.50	5.70	6.10		183.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.10	5.90		177.00	
		1	15.00	6.10	5.60	5.85		87.75	
		1	15.00	5.60	4.30	4.95		74.25	
	1St cross from 3rd cross								
		1	15.00	6.30	6.10	6.20		93.00	
		1	11.00	6.10	6.10	6.10		67.10	
	14th cross from 3rd cross								
		1	30.00	8.90	7.70	8.30		249.00	
		1	30.00	7.70	7.50	7.60		228.00	
		1	30.00	7.50	8.10	7.80		234.00	
		1	8.70	8.10	8.00	8.05		70.04	
	1st cross from 12th cross								
		1	30.00	6.60	6.10	6.35		190.50	
		1	30.00	6.10	6.10	6.10		183.00	
		1	30.00	6.10	6.40	6.25		187.50	
				Road gap					
		1	15.00	5.90	5.10	5.50		82.50	
		1	15.00	5.10	6.10	5.60		84.00	
		1	12.00	6.10	5.10	5.60		67.20	
		1	15.00	5.10	4.40	4.75		71.25	
		1	10.00	4.40	4.10	4.25		42.50	
					Total Quantity			4042.85	Sqm
					Payable Quantity			4042.85	Sqm

A.E.E.
T D S D

Assistant Engineer
Ward NO-14
BBMP Bangalore

18/07/22 to 22/07/22

Assistant Executive Engineer
Dasara halli Subdivision
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Name of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Pre measurement recorded on: 29/07/22

Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
6	KSRRB M500-10. Providing and applying tack coat using 80/100 grade Sqm bitumen(VGlO) in boiler fitted with spray set distributor at the rate of 0.25 kg per sqm on the existing prepared bituminous surface (primed surface) cleaned with mechanical broom, complete as per specifications. Clause 503 of MORTH V revision								Sqm
	Soundarya layout(Balaji layout)								
	12th cross from 1st main								
		1	30.00	6.50	5.60	6.05		181.50	
		1	30.00	5.60	5.80	5.70		171.00	
		1	30.00	5.80	6.10	5.95		178.50	
		1	14.60	6.10	6.10	6.10		89.06	
	3rd cross from 12th cross								
	Approach	1	3.00	7.30	6.50	6.90		20.70	
		1	30.00	6.50	5.30	5.90		177.00	
		1	30.00	5.30	5.50	5.40		162.00	
		1	30.00	5.50	5.70	5.60		168.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.50	6.10		183.00	
		1	30.00	6.50	5.70	6.10		183.00	
		1	30.00	5.70	5.70	5.70		171.00	
		1	30.00	5.70	6.10	5.90		177.00	
		1	15.00	6.10	5.60	5.85		87.75	
		1	15.00	5.60	4.30	4.95		74.25	
	1St cross from 3rd cross								
		1	15.00	6.30	6.10	6.20		93.00	
		1	11.00	6.10	6.10	6.10		67.10	
	14th cross from 3rd cross								
		1	30.00	8.90	7.70	8.30		249.00	
		1	30.00	7.70	7.50	7.60		228.00	
		1	30.00	7.50	8.10	7.80		234.00	
		1	8.70	8.10	8.00	8.05		70.04	
	1st cross from 12th cross								
		1	30.00	6.60	6.10	6.35		190.50	
		1	30.00	6.10	6.10	6.10		183.00	
		1	30.00	6.10	6.40	6.25		187.50	
				Road gap					
		1	15.00	5.90	5.10	5.50		82.50	
		1	15.00	5.10	6.10	5.60		84.00	
		1	12.00	6.10	5.10	5.60		67.20	
		1	15.00	5.10	4.40	4.75		71.25	
		1	10.00	4.40	4.10	4.25		42.50	

A.E.E.
TDSD

		Total Quantity		4044.35	Sqm
		Payable Quantity		4044.35	Sqm

18/07/22 to 22/07/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub division
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

ame of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Pre measurement recorded on: 29/07/22

em No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
7	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications.. MORTH Specification No. 507 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No.161 I.No.21.17.6) Issue Basic Rate Date;02.11.2021 to till now								
	Soundarya layout(Balaji layout)								
	12th cross from 1st main Soundarya								
		1	30.00	6.40	5.50	5.95	0.05	8.93	
		1	30.00	5.50	5.70	5.60	0.05	8.40	
		1	30.00	5.70	6.00	5.85	0.05	8.78	
		1	14.60	6.00	6.00	6.00	0.05	4.38	
	3rd cross from 12th cross								
	Approach	1	3.00	7.30	6.50	6.90	0.05	1.04	
		1	30.00	6.40	5.20	5.80	0.05	8.70	
		1	30.00	5.20	5.40	5.30	0.05	7.95	
		1	30.00	5.40	5.60	5.50	0.05	8.25	
		1	30.00	5.60	5.60	5.60	0.05	8.40	
		1	30.00	5.60	6.40	6.00	0.05	9.00	
		1	30.00	6.40	5.60	6.00	0.05	9.00	
		1	30.00	5.60	5.60	5.60	0.05	8.40	
		1	30.00	5.60	6.00	5.80	0.05	8.70	
		1	15.00	6.00	5.50	5.75	0.05	4.31	
		1	15.00	5.50	4.20	4.85	0.05	3.64	
	1St cross from 3rd cross						0.05	0.00	
		1	15.00	6.20	6.00	6.10	0.05	4.58	
		1	11.00	6.00	6.00	6.00	0.05	3.30	
	14th cross from 3rd cross								
		1	30.00	8.80	7.60	8.20	0.05	12.30	
		1	30.00	7.60	7.40	7.50	0.05	11.25	
		1	30.00	7.40	8.00	7.70	0.05	11.55	
		1	8.70	8.00	7.90	7.95	0.05	3.46	
	1st cross from 12th cross								
		1	30.00	6.50	6.00	6.25	0.05	9.38	
		1	30.00	6.00	6.00	6.00	0.05	9.00	
		1	30.00	6.00	6.30	6.15	0.05	9.23	
			Road gap						
		1	15.00	5.80	5.00	5.40	0.05	4.05	
		1	15.00	5.00	6.00	5.50	0.05	4.13	
		1	12.00	5.40	5.00	5.20	0.05	3.12	

A.E.E. TD S/D

	1	15.00	4.20	4.30	4.25	0.05	3.19
	1	10.00	4.30	4.00	4.15	0.05	2.08
					Total Quantity		198.46 cum
					Payable Quantity		164.68 cum

A.E.E.
TDSD

12/07/22
to
21/07/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
Dasarahalli Sub division
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Name of work :-Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision

Pre measurement recorded on: - 29/07/22

Item No	Discription of Item	No	Length	B 1	B 2	Average	Depth	Qty	Unit
8	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 509 complete in all respects complete as per specifications. - using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 6 % CRMB 55 (P.No.158 I.No.21.23.6) Issue Basic Rate Date;02.11.2021 to till now								
	Soundarya layout(Balaji layout)								
	12th cross from 1st main Soundarya								
		1	30.00	6.40	5.50	5.95	0.04	7.14	
		1	30.00	5.50	5.70	5.60	0.04	6.72	
		1	30.00	5.70	6.00	5.85	0.04	7.02	
		1	14.60	6.00	6.00	6.00	0.04	3.50	
	3rd cross from 12th cross								
	Approach	1	3.00	7.30	6.50	6.90	0.04	0.83	
		1	30.00	6.40	5.20	5.80	0.04	6.96	
		1	30.00	5.20	5.40	5.30	0.04	6.36	
		1	30.00	5.40	5.60	5.50	0.04	6.60	
		1	30.00	5.60	5.60	5.60	0.04	6.72	
		1	30.00	5.60	6.40	6.00	0.04	7.20	
		1	30.00	6.40	5.60	6.00	0.04	7.20	
		1	30.00	5.60	5.60	5.60	0.04	6.72	
		1	30.00	5.60	6.00	5.80	0.04	6.96	
		1	15.00	6.00	5.50	5.75	0.04	3.45	
		1	15.00	5.50	4.20	4.85	0.04	2.91	
	1St cross from 3rd cross						0.04	0.00	
		1	15.00	6.20	6.00	6.10	0.04	3.66	
		1	11.00	6.00	6.00	6.00	0.04	2.64	
	14th cross from 3rd cross						0.04	0.00	
		1	30.00	8.80	7.60	8.20	0.04	9.84	
		1	30.00	7.60	7.40	7.50	0.04	9.00	
		1	30.00	7.40	8.00	7.70	0.04	9.24	
		1	8.70	8.00	7.90	7.95	0.04	2.77	
	1st cross from 12th cross						0.04	0.00	
		1	30.00	6.50	6.00	6.25	0.04	7.50	
		1	30.00	6.00	6.00	6.00	0.04	7.20	
		1	30.00	6.00	6.30	6.15	0.04	7.38	
				Road gap			0.04	0.00	
		1	15.00	5.80	5.00	5.40	0.04	3.24	
		1	15.00	5.00	6.00	5.50	0.04	3.30	

E.E. (D.D.)

A.E.E. TDSD

	1	12.00	5.40	5.00	5.20	0.04	2.50	
	1	15.00	4.20	4.30	4.25	0.04	2.55	
	1	10.00	4.30	4.00	4.15	0.04	1.66	
					Total Quantity		158.76	cum
					Payable Quantity		**141.71**	cum

E.E. (D.D.)

A.E.E. TDSD

Assistant Engineer
Ward NO-14
BBMP Bangalore

19/03/22
TO
23/03/22

Assistant Executive Engineer
Dasarahalli Sub Division
BBMP Bangalore

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Name of work :-**Comprehensive Devolopment Works in Ward no 14 Dasarahalli Subdivision**

Pre measurement recorded on: 29/07/22

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
a	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be						**Sqm**
	Soundarya layout(Balaji layout)						
	12th cross from 1st main Soundarya						
		3	30.00	0.10		9.00	
		3	30.00	0.10		9.00	
		3	30.00	0.10		9.00	
		3	14.60	0.10		4.38	
	3rd cross from 12th cross						
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	15.00	0.10		3.00	
		2	15.00	0.10		3.00	
	1St cross from 3rd cross						
		2	15.00	0.10		3.00	
		2	11.00	0.10		2.20	
	14th cross from 3rd cross						
		3	30.00	0.10		9.00	
		3	30.00	0.10		9.00	
		3	30.00	0.10		9.00	
		3	8.70	0.10		2.61	
	1st cross from 12th cross					0.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
		2	30.00	0.10		6.00	
			Road gap				
		2	15.00	0.10		3.00	
		2	15.00	0.10		3.00	
		2	12.00	0.10		2.40	
		2	15.00	0.10		3.00	

A.E.E.
TD S D

	2	10.00	0.10		2.00	
				Total Quantity	151.59	Sqm
				Payable Quantity	151.59	Sqm

29/07/22

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
Dasara halli Sub division
BBMP Bangalore

A.E.E. T D S D

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073